GOVERNMENT OF INDIA
POWER
LOK SABHA

UNSTARRED QUESTION NO:5709
ANSWERED ON:02.05.2002
POWER PROJECTS
NAMDEO HARBAJI DIWATHE;PUTTASWAMY GOWDA

Will the Minister of POWER be pleased to state:

(a) the status of various power projects which are at present on the verge of completion, State-wise;

(b) whether the work on some of the projects have been stopped/suspended recently;

(c) if so, the reasons therefor; and

(d) the time likely to be taken to restart the work and complete those projects?

Answer

THE MINISTER OF STATE IN THE MINISTRY OF POWER (SHRIMATI JAYAWANTI MEHTA)

(a) to (d) : The State-wise status of power projects which are programmed to be commissioned during 2002-03 is annexed.

The construction work on Dabhol CCGT Phase II, 1444 MW of M/s. Dabhol Power Company have been suspended since June 17, 2001 due to dispute between Maharashtra State Electricity Board and Dabhol Power Company. In view of the intention of the off shore sponsors to exit from the project, IDBI and other lenders are presently facilitating the bid process for sale of interest of off-shore sponsors of the project. IDBI have informed that the Indian and off-shore lenders are at present in consultation to finalise further bid process and initiate steps for restructuring.

ANNEXE

ANNEXURE REFERRED TO IN REPLY TO PARTS (a) TO (d) OF UNSTARRED QUESTION NO 5709 TO BE ANSWERED I SABHA ON 02.05.2002
State-wise status of power projects which are programmed to be commissioned during 2002-03

Name of the Project as now expected	Capacity (MW)	Commissioning Schedule,	Status
Delhi			
Pragati CCGT	104.6	05/02	GT-2 received at site,
GT-2	121.2	11/02	erection in progress. ST
ST			erection in progress
Rajasthan			
Ramgarh CCGT	37.5	06/02	GT/ST foundations
St. II	37.8	12/02	completed. GT erection in
GT-2			progress
ST			
Gujarat			
Akrimota Lignite Based TPP U-1	125	01/03	TG erection commenced in April,2002. Boiler Hydraulic test is expected in 06/02.
Maharashtra			

Dabhol CCGT Ph. II Block I & II	1444	Uncertain	The project was getting ready for synchronization when the work was stopped in June,2001.Critical area is dispute between MSEB and the Dabhol Power Company
A&N Islands			
Bambooflat DGPP	5	05/02	All four DG sets erected.
DG-1	5	05/02	Cooling Tower erection
DG-2	5	08/02	works to be completed.
DG-3	5	08/02	Critical areas are
DG-4			readiness of evacuation
Private Sector			system and rectification of deviations from PPA
Andhra Pradesh			
Simhadri TPS U-2, Central Sector	500	12/02	TG boxed up in Feb.02. Boiler light up is expected in 8/02. Critical area is readiness of power evacuation system.
Peddapuram CCGT, Private Sector	78	06/02	Turbine erection commenced in 12/2001. TG box up is expected in 04/02. Critical areas are escrow agreement, financial closure and firm allocation of natural gas.
Karnataka			
Raichur TPP U-7, State Sector	210	02/03	TG erection commenced in 12/2001. Boiler drum lifted in10/2001.TG box up is expected in 09/02
Tamil Nadu			
Neyveli FST Extn. , Central Sector	210	6/2002	TG erection commenced in 12/2002 08/01(Unit-2).Acid cleaning of boiler(Unit-I) and boiler hydraulic test(Unit-2) is expected in 04/02.
U-1	210	12/2002 08/01	
U-2			
Valuthar CCGT, State Sector	60	05/02	GT: Cranking is expected in 04/02.
GT	34	08/02	ST: Hydraulic Test expected in 05/02
ST			
Neyveli TPS Zero Unit, Private Sector	250	09/02	Boiler hydraulic test completed in Dec.01. TG boxed up in Jan.02.Critical area is readiness of lignite transportation system and ash handling system.
Manipur			
Leimakhong DGPP, State Sector	6	4/02	Units synchronised on 10th,16th and 12th April,2002
U-4	6	4/02	
U-5	6	4/02	
U-6			
Tripura			

Rohkia GT Extn., State Sector U-7	21	06/02	GT: Cranking was done on 30.3.02 Generator transformer had fallen down during transit and the damages are being assessed at site. Critical areas are readiness of gas pipeline and generator transformer.
Baramura GT. Extn. GT, State Sector	21	09/02	GT foundation work commenced in 11/01. GT erection expected to commence in 05/02.
Uttar Pradesh			
Tehri St. I, THDC, Central Sector	4x250	03/2003	After tunnel closure in June,01,works in progress at all fronts for commissioning the first unit by March,2003
Madhya Pradesh			
Bansagar Tons Ph. II, State Sector	2x15	08/2002	In Dam, spillway blocks completed upto crest level. All other civil works and erection in progress.
Bansagar Tons Ph. III, State Sector	3x20	08/2002	Unit erection under completion stage.
Andhra Pradesh			
Srisailam LBPH,U-4&5	6x150	10/2002 02/2003	Civil works almost complete. Electro Mechanical works in progress.
Bihar			
Chandil LBC	2x4	12/2002	All civil works almost completed. TG Set received from BHEL. Boxing up of Unit I completed. For U- 2, lowering of rotor is held up for want of thrust bolt from BHEL.
Orissa			
Potteru, State Sector	2x3	09/2002	Civil works almost completed. Electro-mechanical works are also almost completed.
Nagaland			
Likim Ro, State Sector	3x8	06/2002	Civil works completed. Unit erection almost completed.